

Message

From: Merriman Henry [hmerriman@facil.umass.edu]
Sent: 7/17/2008 6:30:34 PM
To: Stevenson, Allan (DPH) [Allan.Stevenson@state.ma.us]; Roberts, Juan [/O=COMMONWEALTH OF MASSACHUSETTS/OU=MASSMAIL-01/CN=RECIPIENTS/CN=JUANROBERTS]; slr@facil.umass.edu; jcobb@facil.umass.edu; gjseaman@schoolph.umass.edu; edwardc@schoolph.umass.edu; pgoodhind@schoolph.umass.edu; mwells@microbio.umass.edu; mlw@geo.umass.edu; howe@geo.umass.edu; Maryanne Steele [msteele@ehs.umass.edu]; mkeedy@bio.umass.edu; Sally Ives [sives@bio.umass.edu]; Popstefanija, Marija (DPH) [Marija.Popstefanija@state.ma.us]; Salem, Sharon (DPH) [Sharon.Salem@state.ma.us]; Hanchett, James (DPH) [James.Hanchett@state.ma.us]; teddi@bio.umass.edu
CC: Kielb Yvonne [kielb@admin.umass.edu]; Shaw Tom [tdshaw@facil.umass.edu]; Bart Dick [dbart@facil.umass.edu]; Ariel Jablonki [ajablonki@contractingspecialists.com]; Christopher Musorofiti [cm@gainc.com]; rmb@gainc.com; Derrick Wissman [derrick.wissman@atcassociates.com]; Maryanne Steele [msteele@ehs.umass.edu]; tbechta@ehs.umass.edu
Subject: RE: Morrill Facade Repairs UMA08-35 - Schedule 7/16/08
Attachments: Morrill Facade repairs schedule map 7-16 job meeting.pdf

Attached is a look ahead schedule resulting from yesterday's job meeting.

- Masonry repairs continue on M4N.
- Perimeter window sealant removal(abatement) and replacement will start on 7/21
- New composite panels will start to be installed on M2 west facade today and run to the 21st or 22nd.
- A new asbestos abatement work plan has been finalized for the panel removals for M3 and this will be set up and tested Monday 7/21. Once the new method has been satisfactorily tested, the abatement contractor will shift to M3 south elevation over the greenhouses and complete this elevation. The carpenter will follow behind this operation and install the new composite panels and complete all work for this facade by the 7/29

For the next two weeks 7/21 - 8/3 I will be on vacation. Yvonne Kielb from F&CP will be overseeing the Morrill Facade repairs project in my absence. Please copy Yvonne and Tom Shaw for all project correspondence while I am gone.

Thank you

Henry Merriman, Jr.

Capital Project Manager

Facilities & Campus Planning

University of Massachusetts

360 Campus Center Way

Amherst, MA 01003

Phone: (413) 577-1722

Fax: (413) 545-3684

Cell: [REDACTED]